

序号	报告编号	发布日期	结论	影像资料
10	GX-B1534/20-6-26001	2026. 4. 3	所检项目合格。	
11	GX-B1534/20-6-26002	2026. 4. 3	所检项目合格。	

12	GX-B1310/21-6-26030	2026/4/3	符合标准要求			
13	GX-B1310/21-6-26031	2026/4/3	符合标准要求			

14	GX-B1310/21-6-26032	2026/4/3	符合标准要求	 <p>2026 03 16</p>
15	GX-B1303/26-6-26010	2026. 4. 9	综合判定：合格。	 <p>2026 03 07</p>

16	GX-B1303/26-6-26008	2026. 4. 8	综合判定：合格。	
17	GX-B1303/26-6-26009	2026. 4. 8	综合判定：合格。	

18	GX-B1539/22-6-26005	2026. 4. 9	所检项目合格。	 <p>2026.03.22</p>
19	GX-B1521/20-6-26001	2026. 4. 9	所检项目合格。	 <p>2026.03.22</p>

20	GX-B1521/20-6-26002	2026. 4. 9	所检项目合格。	
21	GX-B1310/21-6-26036	2026. 4. 9	符合标准要求	

22	GX-B1310/21-6-26037	2026. 4. 9	符合标准要求	
23	GX-B1310/21-6-26038	2026. 4. 9	符合标准要求	

24	GX-B1522/20-6-26003	2026. 4. 3	所检项目合格。	 A worker wearing a red hard hat and a grey jacket is standing on a metal platform of a piece of orange construction machinery. He is looking down at a document he is holding in his hands. The background shows a construction site with trees and a clear sky. A timestamp '2026 03 15' is visible in the bottom right corner of the photo.
25	GX-B1522/20-6-26004	2026. 4. 3	所检项目合格。	 A worker wearing a red hard hat and a grey jacket is working on a piece of orange construction machinery. He is looking towards the camera. The background shows a construction site with a clear sky. A timestamp '2026 03 15' is visible in the bottom right corner of the photo.

26	GX-B1451/26-6-26090~26097	2026. 4. 3	本次共检高压开关柜8台，8台高压开关柜所检项目合格。	 <p>2026.03.15</p>
27	GX-B1303/26-6-26010	2026. 4. 10	综合判定：合格。	 <p>2026.03.07</p>

28	GX-B1303/26-6-26011	2026. 4. 10	综合判定：合格。	
29	GX-B1598/24-6-26146	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.37%，小于5%为正常。	

30	GX-B1598/24-6-26147	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.69%，小于5%为正常。	 <p>2026 03 21</p>
31	GX-B1598/24-6-26148	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.35%，小于5%为正常。	 <p>2026 03 21</p>

32	GX-B1598/24-6-26149	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.26%，小于5%为正常。		
33	GX-B1598/24-6-26150	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.42%，小于5%为正常。		

34	GX-B1598/24-6-26151	2026/4/9	实测钢丝绳有效截面积损失百分比最大为3.29%，小于5%为正常。		 A worker wearing a red helmet and safety harness is working on a steel structure. The worker is positioned on a platform or scaffolding, and the background shows industrial equipment and structural elements. A timestamp '2026 03 21' is visible in the bottom right corner of the image.
35	GX-B1598/24-6-26152	2026/4/9	实测钢丝绳有效截面积损失百分比最大为1.01%，小于5%为正常。		 A worker wearing a red helmet and safety harness is working on a wooden structure. The worker is positioned on a platform or scaffolding, and the background shows a clear sky and some distant structures. A timestamp '2026 03 21' is visible in the bottom right corner of the image.

36	GX-B1598/24-6-26153	2026/4/9	实测钢丝绳有效截面积损失百分比最大为1.06%，小于5%为正常。	
37	GX-B1598/24-6-26154	2026/4/9	实测钢丝绳有效截面积损失百分比最大为1.12%，小于5%为正常。	

38	GX-B1598/24-6-26155	2026/4/9	实测钢丝绳有效截面积损失百分比最大为1.07%，小于5%为正常。	
39	GX-B1304/26-6-26013	2026/4/10	综合判定：合格。	

40	GX-B1304/26-6-26014	2026/4/10	综合判定：合格。	
41	GX-B1598/24-6-26156	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为1.92%，小于5%为正常。 。	

42	GX-B1598/24-6-26157	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为1.82%，小于5%为正常。 。	
43	GX-B1598/24-6-26158	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为1.94%，小于5%为正常。 。	

44	GX-B1598/24-6-26159	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为1.83%，小于5%为正常。 。	
45	GX-B1598/24-6-26160	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为2.03%，小于5%为正常。 。	

46	GX-B1598/24-6-26161	2026. 4. 10	实测钢丝绳有效截面积损失百分比最大为1.93%，小于5%为正常。		 <p>2026 03 20</p>
47	GX-B1310/21-6-26040	2026. 4. 10	符合标准要求。		 <p>2026 02 22</p>

48	GX-B1427/21-6-26003	2026. 4. 10	符合标准要求。		
49	GX-B1310/21-6-26039	2026. 4. 10	符合标准要求。		