




序号	报告编号	发布日期	结论	影像资料
1	GX-B1341/24-9-26073	2026. 5. 7	综合判定：合格。	
2	GX-B1343/21-9-26026	2026. 5. 7	1、矿井实测风量： 7.60 m <sup>3</sup> /s； 2、机站静压：主通风 机556 Pa； 3、矿井通风阻力： 530.6 Pa。	

3	GX-B1371/21-9-26018	2026. 5. 7	<p>存在问题： 传感器调校记录表中 设备型号填写错误。 建议：加强传感器日 常维护及调校。 除上述问题外，其余 所检项目合格。</p>	  <p>2026年4月02日</p>
4	GX-B1341/24-9-26026	2026. 5. 8	综合判定：合格。	 <p>2026-03-07</p>


5	GX-B1341/24-9-26027	2026. 5. 8	综合判定：合格。	 <p>2026-03-07</p>
6	GX-B1343/26-9-26011	2026. 5. 8	<p>1. 矿井实测风量： 4254. 3m<sup>3</sup>/min，</p> <p>2. 通风机负压：-165m 水平主通风机2049Pa， -260m水平主通风机 587Pa；</p> <p>3. 矿井通风阻力： 东风井通风系统 2566. 6Pa。</p>	 <p>2026-03-07</p>

7	GX-B1347/26-9-26012	2026. 5. 8	<ol style="list-style-type: none"> <li>1. 风量（风速）合格率：100%；</li> <li>2. 风源风质合格率：100%；</li> <li>3. 作业场所空气质量合格率：100%；</li> <li>4. 有效风量率：67.0%；</li> <li>5. 风机效率（静压/全压）：静压效率63.75%，全压效率79.95%；</li> <li>6. 风量供需比：1.43；</li> <li>7. 综合指标：86.8%。</li> </ol>	
8	GX-B1341/24-9-26050	2026. 5. 7	合格。	

9	GX-B1341/24-9-26051	2026. 5. 7	合格。	
10	GX-B1341/24-9-26072	2026. 5. 7	合格。	

11	GX-B1343/26-9-26019	2026. 5. 7	<p>1. 矿井实测风量： 135.32 m<sup>3</sup>/s；</p> <p>2. 机站风压：-120m水平主通风机组1400 Pa，-320m水平北中段回风井主通风机 691Pa；</p> <p>3. 矿井通风阻力：北回风井通风系统 2029.1Pa。</p>	
12	GX-B1347/26-9-26020	2026. 5. 7	<p>1. 风量(风速)合格率：100%，合格；</p> <p>2. 风源风质合格率：100%，合格；</p> <p>3. 作业场所空气质量合格率：100%，合格；</p> <p>4. 有效风量率：81.9%，合格；</p> <p>5. 风机效率：全压效率77.1%，静压效率66.0%，合格；</p> <p>6. 风量供需比：1.43，合格；</p> <p>7. 综合指标：90.3%，合格。</p>	

13	GX-B1341/24-9-26081	2026. 5. 8	综合判定：合格。	 <p>2026.04.25</p>
14	GX-B1347/26-9-26029	2026. 5. 8	<ol style="list-style-type: none"> <li>1. 风量（风速）合格率：100%，合格；</li> <li>2. 风源风质合格率：100%，合格；</li> <li>3. 作业场所空气质量合格率：100%，合格；</li> <li>4. 有效风量率：86.1%，合格；</li> <li>5. 风机效率：全压效率71.0%，静压效率61.3%，合格；</li> <li>6. 风量供需比：1.43，合格；</li> <li>7. 综合指标：89.9%，合格。</li> </ol>	 <p>2026.04.25</p>

15	GX-B1343/26-9-26029	2026. 5. 8	<p>1. 矿井实测风量： 84.59 m<sup>3</sup>/s；</p> <p>2. 主通风机负压：- 330m中段主通风机1260 Pa；</p> <p>3. 矿井通风阻力： 1180.3 Pa。</p>	
----	---------------------	------------	---	---